

**DISTRICT WISE DETAIL OF SCHEME AND UTILIZATION OF FUNDS
UNDER PRIME MINISTER'S GLOBAL SDGS ACHIEVEMENT PROGRAMME (2016-17)
SEPCO**

Sr. No.	Name of MNA	District	Consti-tuency	Schemes (Nos.)				Funds (Million)				Progress (%age)		No. of Poles Installed	No. of Poles To Be Installed
				Received	Com-pleted	Not Work-able	Under Pro-gress	Received	Expen-diture Incurred	Expen-diture To be Incurred	Not Work-able	Finan-cial	Phy-sical		
01	Mr. Ghous Bux Khan Mahar	Shikar-pur	NA-203	25	23	00	02	19.589	18.847	0.742	0.000	96%	94%	146	13
02	Mr. Ghulam Murtaza Khan Jatoi	N.S. Feroze	NA-211	32	32	00	00	30.433	30.433	0.000	0.000	100%	100%	283	00
03	Mr. Ghulam Murtaza Khan Jatoi	N.S. Feroze	NA-211	44	44	00	00	49.505	49.505	0.000	0.000	100%	100%	485	00
04	Syed Sadaruddin Shah	Khairpur	NA-216	13	12	01	00	30.456	28.761	0.000	1.695	94%	100%	333	00
05	Syed Sadaruddin Shah	Khairpur	NA-216	39	39	00	00	49.166	49.166	0.000	0.000	100%	100%	507	00
06	Syed Kazim Ali Shah	Khairpur	NA-217	51	51	00	00	49.923	49.923	0.000	0.000	100%	100%	473	00
Grand Total				204	201	01	02	229.072	226.635	0.742	1.695	99%	99%	2227	13

Note : -

1. 02 Nos. Scheme of NA-203 District Shikarpur are Under Progress, Due to Disputes
2. Expected Completion Date of Pending 02 Nos. Schemes is April-2018

Status as on 13-04-2018

**SHOWING NO. OF POLES INSTALLED / TO BE INSTALLED etc
IN RESPECT OF CONSTRUCTION CIRCLE SEPCO**

Name of Company: SEPCO

Date : 13-04-2018

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
District Shikarpur (NA-203)										
01	Rustam Deenari	G.Yasin	Shikarpur	0.720	40%	20%	-	05	Dispute created by Villagers, 05 Nos. HT Pole was approved and Villagers are demanding additional 06 Nos. HT Pole along-with allied material	
02	(Renovation) Jan Muhammad Lashari	G.Yasin	Shikarpur	0.518	40%	20%	--	08	Work cannot be executed due to hindrances by the irrigated land owner due to wheat crop. The work would be completed in April-2018	
03	Tunia	Lakhi	Shikarpur	1.780	100%	100%	21	--	02-2018	Completed
04	(Renovation) Godo Detho	G.Yasin	Shikarpur	0.507	100%	100%	08	-	01-2018	Completed
05	(Renovation) Work Andal Marfani	G.Yasin	Shikarpur	0.516	100%	100%	11	-	01-2018	Completed
06	(Renovation) Nim	G.Yasin	Shikarpur	0.508	100%	100%	08	-	01-2018	Completed
07	(Renovation) Work Faqir (Goath) Muhammad Khakhrani	G.Yasin	Shikarpur	0.790	100%	100%	16	-	01-2018	Completed
08	Molvi Ghulam Qadir Panhwar	Lakhi	Shikarpur	0.935	100%	100%	09	-	12-2017	Completed
09	Ghulam Shabir Mahar	Lakhi	Shikarpur	0.617	100%	100%	03	-	12-2017	Completed
10	Muhammad Malook Seelro	G.Yasin	Shikarpur	1.196	100%	100%	13	-	12-2017	Completed
11	Ghulam Hyder Kehar	G.Yasin	Shikarpur	0.861	100%	100%	06	-	12-2017	Completed
12	Village Khan Muhammad Dahani	G.Yasin	Shikarpur	0.710	100%	100%	05	-	12-2017	Completed
13	Ali Hyder Jaffery	G.Yasin	Shikarpur	0.740	100%	100%	07	-	11-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
14	(Renovation) Ilyas Wadhio	G.Yasin	Shikarpur	0.522	100%	100%	04	-	10-2017	Completed
15	Khuda Bux Meerali	G.Yasin	Shikarpur	0.576	100%	100%	02	-	10-2017	Completed
16	Add T/F 50+25 KVA Wazirabad	Lakhi	Shikarpur	0.855	100%	100%	01	-	10-2017	Completed
17	Add T/F Atta Muhammad Malik	Lakhi	Shikarpur	1.971	100%	100%	11	-	09-2017	Completed
18	Suleman Brohi	G.Yasin	Shikarpur	0.541	100%	100%	02	-	09-2017	Completed
19	(Renovation) Aurangabad	G.Yasin	Shikarpur	0.505	100%	100%	03	-	09-2017	Completed
20	(Renovation) Amorte	G.Yasin	Shikarpur	0.580	100%	100%	06	-	09-2017	Completed
21	Add: T/Former Banbheer	G.Yasin	Shikarpur	0.565	100%	100%	03	-	09-2017	Completed
22	Mor Khan Chandio Deh Noor Gah	G.Yasin	Shikarpur	0.597	100%	100%	03	-	09-2017	Completed
23	Add: T/F Near Animal Dhak Bilak Muhalla Lakhi	Lakhi	Shikarpur	0.533	100%	100%	01	-	09-2017	Completed
24	Add: T/F 50+25 KVA Maseeti	Lakhi	Shikarpur	1.018	100%	100%	02	-	09-2017	Completed
25	Add: T/F 50+25 KVA Jeo Mahar	Lakhi	Shikarpur	0.929	100%	100%	01	-	09-2017	Completed
Sub-Total Shikarpur				19.589	96%	94%	146	13		
District N.S.Feroze (NA-211)										
26	Naseer Ahmed Solangi	Moro	N.S.Feroze	0.810	100%	100%	10	-	10-2017	Completed
27	Muhammad Hakim Mari	N.S.F	N.S.Feroze	1.108	100%	100%	13	-	10-2017	Completed
28	Muhammad Yousif Rajper Muhalla Ismail Vistro	N.S.F	N.S.Feroze	1.447	100%	100%	10	-	10-2017	Completed
29	Ghulam Nabi	N.S.F	N.S.Feroze	1.314	100%	100%	15	-	10-2017	Completed
30	Mukhtiar Ahmed	N.S.F	N.S.Feroze	0.990	100%	100%	08	-	10-2017	Completed
31	Haji Daim	Moro	N.S.Feroze	0.537	100%	100%	03	-	10-2017	Completed
32	Muhammad Paryal	Moro	N.S.Feroze	0.766	100%	100%	12	-	10-2017	Completed
33	Nazir Bux Shaikh	N.S.F	N.S.Feroze	0.625	100%	100%	03	-	10-2017	Completed
34	Abdul Majeed Shar	N.S.F	N.S.Feroze	1.141	100%	100%	10	-	10-2017	Completed
35	Jani Khan Khoso	N.S.F	N.S.Feroze	1.146	100%	100%	12	-	10-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
58	Muhammad Koral Rajpar	N.S.F	N.S.Feroze	0.675	100%	100%	4	-	10-2017	Completed
59	Golo Faqir	N.S.F	N.S.Feroze	1.226	100%	100%	15	-	10-2017	Completed
60	Haji Nawab Sangi	M.Pur	N.S.Feroze	1.411	100%	100%	18	-	10-2017	Completed
61	Nizamdin Siyal	N.S.F	N.S.Feroze	1.501	100%	100%	15	-	10-2017	Completed
62	Shuhab Din Jatt	N.S.F	N.S.Feroze	0.895	100%	100%	8	-	10-2017	Completed
63	Abid Ali Rajpar	N.S.F	N.S.Feroze	1.089	100%	100%	15	-	10-2017	Completed
64	Muhammad Yousif Rajpar	N.S.F	N.S.Feroze	0.804	100%	100%	6	-	10-2017	Completed
65	Abdul Karim Rajper Muhalla Imam Bux Rajper	N.S.F	N.S.Feroze	1.910	100%	100%	10	-	10-2017	Completed
66	Ghulam Rasool Mari	N.S.F	N.S.Feroze	1.187	100%	100%	13	-	10-2017	Completed
67	Qasim Mari	N.S.F	N.S.Feroze	1.474	100%	100%	17	-	10-2017	Completed
68	Zahid Wagan	N.S.F	N.S.Feroze	1.686	100%	100%	16	-	10-2017	Completed
69	Irfan Ali Lakho	N.S.F	N.S.Feroze	0.666	100%	100%	5	-	10-2017	Completed
70	Abdul Karim Arain	M.Pur	N.S.Feroze	1.002	100%	100%	10	-	10-2017	Completed
71	Badur Din Bhatti	M.Pur	N.S.Feroze	1.380	100%	100%	16	-	10-2017	Completed
72	Sikandar Ali Mari	N.S.F	N.S.Feroze	1.272	100%	100%	12	-	10-2017	Completed
73	Amir Ahmed Jalbani	Bhirya	N.S.Feroze	1.028	100%	100%	8	-	10-2017	Completed
74	Jalal Lashari	N.S.F	N.S.Feroze	0.793	100%	100%	6	-	10-2017	Completed
75	Ali Nawaz Wagan	N.S.F	N.S.Feroze	0.852	100%	100%	7	-	10-2017	Completed
76	Passand Ali Wagan	N.S.F	N.S.Feroze	1.110	100%	100%	12	-	10-2017	Completed
77	Nagar Khan Mari	N.S.F	N.S.Feroze	1.048	100%	100%	11	-	10-2017	Completed
78	Dado Ismail Rajpar	N.S.F	N.S.Feroze	0.993	100%	100%	9	-	10-2017	Completed
79	Malhar Khan Shar	N.S.F	N.S.Feroze	0.882	100%	100%	8	-	10-2017	Completed
80	Ali Khan Solangi Mohalla Sanwan Solangi	Bhirya	N.S.Feroze	0.824	100%	100%	7	-	10-2017	Completed
81	Ali Dino Sangi	M.Pur	N.S.Feroze	1.823	100%	100%	24	-	10-2017	Completed
82	Mohammad Bux Brohi Muhalla Ali Sher Brohi	Bhirya	N.S.Feroze	1.439	100%	100%	18	-	10-2017	Completed
83	Mola Bux Birohi	N.S.F	N.S.Feroze	1.576	100%	100%	19	-	10-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
84	Jaan Muhammad Rajpar Muhalla Waheed Rajpar	Bhirya	N.S.Feroze	0.852	100%	100%	8	-	10-2017	Completed
85	Bhaly Dino Rajper Feroze Gul Rajper	N.S.F	N.S.Feroze	0.859	100%	100%	8	-	08-2017	Completed
86	Mehmood Mubejo Muhalla Muhram Mubejo	N.S.F	N.S.Feroze	0.658	100%	100%	3	-	08-2017	Completed
87	Mir Muhammad Lashari	N.S.F	N.S.Feroze	1.173	100%	100%	5	-	08-2017	Completed
88	Muzafar Ali Rajpar	N.S.F	N.S.Feroze	0.900	100%	100%	8	-	09-2017	Completed
89	Taj Muhammad Rajper	N.S.F	N.S.Feroze	1.303	100%	100%	14	-	09-2017	Completed
90	Chabhar Khan Mari	N.S.F	N.S.Feroze	1.476	100%	100%	18	-	09-2017	Completed
91	Jumo Khan Shar Muhalla Gul Bahar Shar	N.S.F	N.S.Feroze	0.665	100%	100%	4	-	09-2017	Completed
92	Shamis Din Dahri	N.S.F	N.S.Feroze	1.578	100%	100%	20	-	09-2017	Completed
93	Abdul Rehman Dahri	M.Pur	N.S.Feroze	0.979	100%	100%	10	-	09-2017	Completed
94	Ali Bux Rajper	N.S.F	N.S.Feroze	0.814	100%	100%	6	-	09-2017	Completed
95	Muhammad Moosa Rajper	N.S.F	N.S.Feroze	1.257	100%	100%	12	-	09-2017	Completed
96	Anwardin Khaskheli	N.S.F	N.S.Feroze	0.980	100%	100%	10	-	09-2017	Completed
97	Ghulam Murtaza Hesbani	Bhirya	N.S.Feroze	1.110	100%	100%	6	-	09-2017	Completed
98	Arbab Ali Wagan	N.S.F	N.S.Feroze	1.710	100%	100%	19	-	09-2017	Completed
99	Ali Khan Lashari	N.S.F	N.S.Feroze	0.898	100%	100%	9	-	09-2017	Completed
100	Abdul Hamed Khaskheli	N.S.F	N.S.Feroze	1.048	100%	100%	11	-	09-2017	Completed
101	Khadim Hussain Chandio	Moro	N.S.Feroze	0.697	100%	100%	5	-	09-2017	Completed
Sub-Total N.S.Feroze				49.505	100%	100%	485	-		
District Khairpur (NA-216)										
102	Syed Zafar Ali Shah	Nara	Khairpur	0.947	100%	100%	13	-	10-2017	Completed
103	Mujahid Muhammad Khan Bhambhro	Nara	Khairpur	1.157	100%	100%	18	-	10-2017	Completed
104	Dargah Syed Naban Shah Goth	Nara	Khairpur	2.210	100%	100%	21	-	10-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
105	Haji Liaqat Bhatti / Muhammad Sharif Ali Nawaz Chandio	Nara	Khairpur	1.832	100%	100%	21	-	10-2017	Completed
106	Muhammad Nawaz & Abdul Razzaq Chandio	Nara	Khairpur	2.170	100%	100%	24	-	10-2017	Completed
107	Mehmood Khan Bhambhro	Nara	Khairpur	1.157	100%	100%	9	-	10-2017	Completed
108	Allah Warayo Aradin	Nara	Khairpur	1.752	100%	100%	15	-	10-2017	Completed
109	Adam Makbool Bhambhro	Nara	Khairpur	1.208	100%	100%	17	-	10-2017	Completed
110	Lashkar Faqir Chang	Nara	Khairpur	3.070	100%	100%	39	-	10-2017	Completed
111	Lemoon Khan Chang	Nara	Khairpur	1.785	100%	100%	25	-	10-2017	Completed
112	Imam Bux Shar / Mumtaz Ali	Nara	Khairpur	2.073	100%	100%	26	-	10-2017	Completed
113	Aijaz Abad	Nara	Khairpur	9.399	100%	100%	105	-	11-2017	Completed
114	Malik Abdul Sattar & Sain Bux	Nara	Khairpur	1.695	0%	0%	-	-	Not Workable Report by XEN & Consultancy	
Sub-Total Khairpur				30.456	94%	100%	333	-		
District Khairpur (NA-216)										
115	Jameel Ahmed Rajpar	Faiz Gunj	Khairpur	1.580	100%	100%	20	-	10-2017	Completed
116	Ustad Karam Ali Shar	Faiz Gunj	Khairpur	1.491	100%	100%	15	-	10-2017	Completed
117	Muhammad Daud Baladi	Faiz Gunj	Khairpur	0.851	100%	100%	6	-	10-2017	Completed
118	Iqbal Shar (Ustad Qasim Baluch)	Faiz Gunj	Khairpur	1.996	100%	100%	21	-	10-2017	Completed
119	Noor Muhammad Chang	Faiz Gunj	Khairpur	1.040	100%	100%	12	-	10-2017	Completed
120	Abdul Rauf Shar	Faiz Gunj	Khairpur	1.618	100%	100%	16	-	10-2017	Completed
121	Raza Muhammad Chang	Faiz Gunj	Khairpur	0.937	100%	100%	7	-	10-2017	Completed
122	Ali Nawaz Shar	Faiz Gunj	Khairpur	0.945	100%	100%	8	-	10-2017	Completed
123	Ghulam Qadir Daidano	Faiz Gunj	Khairpur	0.847	100%	100%	10	-	10-2017	Completed
124	Rehmatullah Chang	Faiz Gunj	Khairpur	1.296	100%	100%	6	-	10-2017	Completed
125	Hakeem Muhram Rajpar	Faiz Gunj	Khairpur	0.794	100%	100%	6	-	10-2017	Completed
126	Dargah Radhan Mashique	Faiz Gunj	Khairpur	1.351	100%	100%	17	-	10-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
127	Muhram Kalhoro	Faiz Gunj	Khairpur	1.355	100%	100%	14	-	10-2017	Completed
128	Muhammad Hashim Khaskheli	Faiz Gunj	Khairpur	1.340	100%	100%	19	-	10-2017	Completed
129	Rab Nawaz Bhambhro	Faiz Gunj	Khairpur	1.731	100%	100%	19	-	10-2017	Completed
130	Hadi Bux Rajpar	Faiz Gunj	Khairpur	1.095	100%	100%	15	-	10-2017	Completed
131	Hyder Chang	Faiz Gunj	Khairpur	1.510	100%	100%	18	-	10-2017	Completed
132	Muhammad Amin Shar	Faiz Gunj	Khairpur	1.359	100%	100%	14	-	10-2017	Completed
133	Dargah Mango Faqir	Mirwah	Khairpur	0.930	100%	100%	8	-	10-2017	Completed
134	Hafiz Muhammad Qasim	Mirwah	Khairpur	0.878	100%	100%	10	-	10-2017	Completed
135	Haji Allah Abad	Mirwah	Khairpur	1.085	100%	100%	11	-	10-2017	Completed
136	Hussain Bux Phull	Mirwah	Khairpur	1.012	100%	100%	6	-	10-2017	Completed
137	Masti Khan Dasti	Mirwah	Khairpur	0.940	100%	100%	9	-	10-2017	Completed
138	Sodo Khan Mangsi	Mirwah	Khairpur	0.918	100%	100%	8	-	10-2017	Completed
139	Haji Bahano Khan Dasti	Mirwah	Khairpur	0.898	100%	100%	9	-	10-2017	Completed
140	Durban Ali Shar	Mirwah	Khairpur	1.348	100%	100%	12	-	10-2017	Completed
141	Ashique Kubar	Mirwah	Khairpur	1.436	100%	100%	10	-	10-2017	Completed
142	Muhalla Ali Sher Aamur	Mirwah	Khairpur	1.049	100%	100%	7	-	10-2017	Completed
143	Katheri	Faiz Gunj	Khairpur	2.029	100%	100%	25	-	10-2017	Completed
144	Muhammad Rustam Shar	Faiz Gunj	Khairpur	1.375	100%	100%	18	-	08-2017	Completed
145	Hoat Khan Shar	Mirwah	Khairpur	1.182	100%	100%	10	-	08-2017	Completed
146	QalandarBux Solangi	Mirwah	Khairpur	0.756	100%	100%	6	-	08-2017	Completed
147	Sher Muhammad Shar	Mirwah	Khairpur	1.863	100%	100%	15	-	08-2017	Completed
148	Muhammad Yaqoob Morojo	Faiz Gunj	Khairpur	1.476	100%	100%	18	-	08-2017	Completed
149	Raja Shar	Faiz Gunj	Khairpur	1.265	100%	100%	14	-	09-2017	Completed
150	Amb Faqeer Maganhar Malang Ali	Mirwah	Khairpur	1.140	100%	100%	12	-	09-2017	Completed
151	Haji Mula Mevo @ Mir Muhammad	Mirwah	Khairpur	1.660	100%	100%	23	-	09-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
152	Muhammad Daud Rajpar	Faiz Gunj	Khairpur	1.654	100%	100%	21	-	10-2017	Completed
153	Muhammad Muhsin Samore	Mirwah	Khairpur	1.139	100%	100%	12	-	10-2017	Completed
Sub-Total Khairpur				49.166	100%	100%	507	-		
District Khairpur (NA-217)										
154	Mir Hassan Tanwari	S/Dero	Khairpur	0.686	100%	100%	11	-	10-2017	Completed
155	Ghulam Abbas Bhambhro	S/Dero	Khairpur	0.994	100%	100%	11	-	10-2017	Completed
156	Ghulam Hyder Mari	S/Dero	Khairpur	0.838	100%	100%	3	-	10-2017	Completed
157	Muhammad Murad Dahri	S/Dero	Khairpur	1.186	100%	100%	14	-	10-2017	Completed
158	Muhammad Juman Mangnejo	S/Dero	Khairpur	1.311	100%	100%	11	-	10-2017	Completed
159	Khuda Abad Bhagat	S/Dero	Khairpur	1.359	100%	100%	15	-	10-2017	Completed
160	Qabool Behlar	S/Dero	Khairpur	0.817	100%	100%	6	-	10-2017	Completed
161	Muhammad Saleh Solangi	S/Dero	Khairpur	1.173	100%	100%	13	-	10-2017	Completed
162	Muhalla Yaqoob Kori	S/Dero	Khairpur	0.769	100%	100%	7	-	10-2017	Completed
163	Muhalla Nebaho Solangi	S/Dero	Khairpur	0.883	100%	100%	8	-	10-2017	Completed
164	Muhalla Abdul Qadir Memon	S/Dero	Khairpur	1.122	100%	100%	9	-	10-2017	Completed
165	Ramz Ali Lashari	S/Dero	Khairpur	0.838	100%	100%	8	-	10-2017	Completed
166	Sanwal Narejo	S/Dero	Khairpur	1.416	100%	100%	10	-	10-2017	Completed
167	Gul Hassan Hariya	S/Dero	Khairpur	0.687	100%	100%	4	-	10-2017	Completed
168	Ghulam Shabir Noohpoto	S/Dero	Khairpur	0.702	100%	100%	6	-	10-2017	Completed
169	Muhalla Mir Khan Chang	S/Dero	Khairpur	1.058	100%	100%	12	-	10-2017	Completed
170	Gullan Bhagat	S/Dero	Khairpur	1.261	100%	100%	14	-	10-2017	Completed
171	Muhalla Solangi Village Gadh Sharif Hingorja	S/Dero	Khairpur	0.937	100%	100%	9	-	10-2017	Completed
172	Walani & Jalani	S/Dero	Khairpur	1.499	100%	100%	21	-	10-2017	Completed
173	Muhalla Suleman, Village Barkat Arain	S/Dero	Khairpur	0.852	100%	100%	11	-	10-2017	Completed
174	Soomra Muhalla Sami	S/Dero	Khairpur	0.825	100%	100%	8	-	10-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
175	Muhalla Allah Waryao Sehto	S/Dero	Khairpur	0.799	100%	100%	5	-	10-2017	Completed
176	Kamdar Inyat Muhalla Ahmed Shah	S/Dero	Khairpur	1.622	100%	100%	18	-	10-2017	Completed
177	Muhalla Dodai Sehta	S/Dero	Khairpur	0.891	100%	100%	9	-	10-2017	Completed
178	Dost Ali Maree & Dodai Noohpota	S/Dero	Khairpur	1.266	100%	100%	13	-	10-2017	Completed
179	Machi Khan Hattar	S/Dero	Khairpur	1.013	100%	100%	8	-	10-2017	Completed
180	Din Muhammad Solnagi	S/Dero	Khairpur	1.034	100%	100%	11	-	10-2017	Completed
181	Muhalla Bisharat Arain	Gambat	Khairpur	1.005	100%	100%	12	-	10-2017	Completed
182	Muhammad Siddique Jamro	Gambat	Khairpur	0.825	100%	100%	4	-	10-2017	Completed
183	Razzique Dino Narejo	Gambat	Khairpur	0.769	100%	100%	7	-	10-2017	Completed
184	Mureed Maree	Gambat	Khairpur	1.013	100%	100%	12	-	10-2017	Completed
185	Syed Imam Ali Shah	S/Dero	Khairpur	0.959	100%	100%	8	-	10-2017	Completed
186	Nawabuddin Arain	S/Dero	Khairpur	1.104	100%	100%	9	-	08-2017	Completed
187	Allah Bux Shaikh	S/Dero	Khairpur	0.814	100%	100%	8	-	08-2017	Completed
188	Bux Ali Behlam & Hasim Ali	Gambat	Khairpur	1.057	100%	100%	10	-	08-2017	Completed
189	Sanhro Mall	Gambat	Khairpur	0.891	100%	100%	6	-	08-2017	Completed
190	Farooqui Punjabi Mareechea & Others	Gambat	Khairpur	0.893	100%	100%	7	-	08-2017	Completed
191	Add T/F Syed Najeebullah Shah	Kingri	Khairpur	0.793	100%	100%	5	-	08-2017	Completed
192	Mehrab Jatoi	Kingri	Khairpur	0.896	100%	100%	9	-	08-2017	Completed
193	Shafi Muhammad Kanhar	Kingri	Khairpur	0.950	100%	100%	11	-	08-2017	Completed
194	Village Noor Muhammad Shambani	S/Dero	Khairpur	0.917	100%	100%	8	-	09-2017	Completed
195	Ustad Qalandar Bux Soomro	S/Dero	Khairpur	0.702	100%	100%	4	-	09-2017	Completed
196	Mallah Muhalla Sagyoon	S/Dero	Khairpur	0.697	100%	100%	4	-	09-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
197	Pir Bux Sial	S/Dero	Khairpur	0.782	100%	100%	8	-	09-2017	Completed
198	Muhalla Ayoub Narejo & Wadero Ali Murad Narejo	S/Dero	Khairpur	0.938	100%	100%	11	-	09-2017	Completed
199	Muhalla Muhammad Paryal Solangi	S/Dero	Khairpur	0.868	100%	100%	7	-	09-2017	Completed
200	Muhalla Larik (Juman Chang)	S/Dero	Khairpur	0.806	100%	100%	3	-	09-2017	Completed
201	Add T/F Muhalla Sikandar Shah	Gambat	Khairpur	1.375	100%	100%	13	-	09-2017	Completed
202	Dhani Bux Phull	Gambat	Khairpur	1.009	100%	100%	13	-	09-2017	Completed
203	Ghous Bux Nohani	Kingri	Khairpur	0.982	100%	100%	8	-	09-2017	Completed
204	Makhan Solnagi	S/Dero	Khairpur	1.037	100%	100%	11	-	10-2017	Completed
Sub-Total Khairpur				49.923	100%	100%	473	-		
GRAND TOTAL				229.072	99%	99%	2227	13		