

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME  
IN RESPECT OF DISCOS.**

Name of Company : SEPCO

Phase - I

Date : 28-10-2017

S/N	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund Utilized)	Physical Progress	Material Available	Planned Date of Completion Schemes	Actual Date of Completion
<b>District Shikarpur (NA-203)</b>									
01	Molvi Ghulam Qadir Panhwar	Lakhi	Shikarpur	0.935	30%	20%	Yes	31-10-2017	Water Logging in these 16 Nos. Schemes, as soon as Water Level is decreased work could be completed
02	Tunia	Lakhi	Shikarpur	1.780	40%	20%	Yes	31-10-2017	
03	Ghulam Shabir Mahar	Lakhi	Shikarpur	0.617	30%	20%	Yes	31-10-2017	
04	Ghulam Hyder Kehar	G.Yasin	Shikarpur	0.861	40%	20%	Yes	31-10-2017	
05	Ali Hyder Jaffery	G.Yasin	Shikarpur	0.740	60%	20%	Yes	31-10-2017	
06	Rustam Deenari	G.Yasin	Shikarpur	0.720	40%	20%	Yes	31-10-2017	
07	Muhammad Malook Seelro	G.Yasin	Shikarpur	1.196	40%	20%	Yes	31-10-2017	
08	(Renovation) Work Faqir (Goath) Muhammad	G.Yasin	Shikarpur	0.790	50%	40%	Yes	31-10-2017	
09	(Renovation) Work Andal Marfani	G.Yasin	Shikarpur	0.516	40%	20%	Yes	31-10-2017	
10	(Renovation) Ilyas Wadhio	G.Yasin	Shikarpur	0.522	40%	20%	Yes	31-10-2017	
11	(Renovation) Nim	G.Yasin	Shikarpur	0.508	40%	20%	Yes	31-10-2017	
12	(Renovation) Godo Detho	G.Yasin	Shikarpur	0.507	30%	20%	Yes	31-10-2017	
13	(Renovation) Jan Muhammad Lashari	G.Yasin	Shikarpur	0.518	40%	20%	Yes	31-10-2017	
14	Village Khan Muhammad Dahani	G.Yasin	Shikarpur	0.710	50%	20%	Yes	31-10-2017	
15	Khuda Bux Meerali	G.Yasin	Shikarpur	0.576	50%	40%	Yes	31-10-2017	
16	Add T/F 50+25 KVA Wazirabad	Lakhi	Shikarpur	0.855	50%	40%	Yes	31-10-2017	
17	Add T/F Atta Muhammad Malik	Lakhi	Shikarpur	1.971	100%	100%	Yes	--	09-2017
18	Suleman Brohi	G.Yasin	Shikarpur	0.541	100%	100%	Yes	--	09-2017
19	(Renovation) Aurangabad	G.Yasin	Shikarpur	0.505	100%	100%	Yes	--	09-2017
20	(Renovation) Amorte	G.Yasin	Shikarpur	0.580	100%	100%	Yes	--	09-2017
21	Add: T/Former Banbheer	G.Yasin	Shikarpur	0.565	100%	100%	Yes	--	09-2017
22	Mor Khan Chandio Deh Noor Gah	G.Yasin	Shikarpur	0.597	100%	100%	Yes	--	09-2017
23	Add: T/F Near Animal Dhak Bilak Muhalla Lakhi	Lakhi	Shikarpur	0.533	100%	100%	Yes	--	09-2017
24	Add: T/F 50+25 KVA Maseeti	Lakhi	Shikarpur	1.018	100%	100%	Yes	--	09-2017
25	Add: T/F 50+25 KVA Jeo Mahar	Lakhi	Shikarpur	0.929	100%	100%	Yes	--	09-2017

S/N	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund Utilized)	Physical Progress	Material Available	Planned Date of Completion Schemes	Actual Date of Completion
<b>District N.S.Feroze (NA-211)</b>									
26	Naseer Ahmed Solangi	Moro	N.S.Feroze	0.810	100%	100%	Yes	--	10-2017
27	Muhammad Hakim Mari	N.S.F	N.S.Feroze	1.108	100%	100%	Yes	--	10-2017
28	Muhammad Yousif Rajper Muhalla Ismail Vistro	N.S.F	N.S.Feroze	1.447	100%	100%	Yes	--	10-2017
29	Ghulam Nabi	N.S.F	N.S.Feroze	1.314	100%	100%	Yes	--	10-2017
30	Mukhtiar Ahmed	N.S.F	N.S.Feroze	0.990	100%	100%	Yes	--	10-2017
31	Haji Daim	Moro	N.S.Feroze	0.537	100%	100%	Yes	--	10-2017
32	Muhammad Paryal	Moro	N.S.Feroze	0.766	100%	100%	Yes	--	10-2017
33	Nazir Bux Shaikh	N.S.F	N.S.Feroze	0.625	100%	100%	Yes	--	10-2017
34	Abdul Majeed Shar	N.S.F	N.S.Feroze	1.141	100%	100%	Yes	--	10-2017
35	Jani Khan Khoso	N.S.F	N.S.Feroze	1.146	100%	100%	Yes	--	10-2017
36	Piaro Maree Mohila Ali Dost	M.Pur	N.S.Feroze	1.680	100%	100%	Yes	--	10-2017
37	Fatah Muhammad Lashari & Muhalla Niaz Khan	M.Pur	N.S.Feroze	0.916	100%	100%	Yes	--	10-2017
38	Muhammad Hashim Jatoi	N.S.F	N.S.Feroze	0.618	100%	100%	Yes	--	10-2017
39	Mehmood Jatoi	N.S.F	N.S.Feroze	0.913	100%	100%	Yes	--	10-2017
40	Pehlwan Muhammad Ismail Burdi	N.S.F	N.S.Feroze	0.951	100%	100%	Yes	--	10-2017
41	Dargah Syed Yaqoob Shah	Moro	N.S.Feroze	1.249	100%	100%	Yes	--	10-2017
42	Hyder Jiskani	Moro	N.S.Feroze	0.914	100%	100%	Yes	--	10-2017
43	Ali Akbar Dahari	Moro	N.S.Feroze	0.665	100%	100%	Yes	--	08-2017
44	Lal Bux Abro	Moro	N.S.Feroze	1.032	100%	100%	Yes	--	08-2017
45	Allah Rakhio Jisknai	Moro	N.S.Feroze	0.920	100%	100%	Yes	--	08-2017
46	Khushi Muhammad	Moro	N.S.Feroze	0.623	100%	100%	Yes	--	08-2017
47	Mir Mazhar Chandio	Moro	N.S.Feroze	0.672	100%	100%	Yes	--	08-2017
48	Mouj Ali Sabki	Moro	N.S.Feroze	0.825	100%	100%	Yes	--	08-2017
49	Shahan Solangi	Moro	N.S.Feroze	0.597	100%	100%	Yes	--	08-2017
50	Abdul Hameed Machi	Moro	N.S.Feroze	1.541	100%	100%	Yes	--	09-2017
51	Nadim Rajpoot Mohila Dur Mohammad	N.S.F	N.S.Feroze	0.948	100%	100%	Yes	--	09-2017
52	Ghulam Nabi Shar	N.S.F	N.S.Feroze	1.287	100%	100%	Yes	--	09-2017
53	Jan Muhammad Fakir Lashari	Moro	N.S.Feroze	1.285	100%	100%	Yes	--	09-2017
54	Ali Muhammad Khoso	Moro	N.S.Feroze	0.779	100%	100%	Yes	--	09-2017
55	Fakir Muhammad Brohi	Moro	N.S.Feroze	0.697	100%	100%	Yes	--	09-2017
56	Hayat Solangi Muhalla Dhani Bux Solangi	Moro	N.S.Feroze	0.672	100%	100%	Yes	--	09-2017
57	Haji Ahmed Solangi	Moro	N.S.Feroze	0.767	100%	100%	Yes	--	09-2017

S/N	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund Utilized)	Physical Progress	Material Available	Planned Date of Completion Schemes	Actual Date of Completion
<b>District N.S.Feroze (NA-211)</b>									
58	Muhammad Koral Rajpar	N.S.F	N.S.Feroze	0.675	100%	100%	Yes	--	10-2017
59	Golo Faqir	N.S.F	N.S.Feroze	1.226	100%	100%	Yes	--	10-2017
60	Haji Nawab Sangi	M.Pur	N.S.Feroze	1.411	100%	100%	Yes	--	10-2017
61	Nizamdin Siyal	N.S.F	N.S.Feroze	1.501	100%	100%	Yes	--	10-2017
62	Shuhab Din Jatt	N.S.F	N.S.Feroze	0.895	100%	100%	Yes	--	10-2017
63	Abid Ali Rajpar	N.S.F	N.S.Feroze	1.089	100%	100%	Yes	--	10-2017
64	Muhammad Yousif Rajpar	N.S.F	N.S.Feroze	0.804	100%	100%	Yes	--	10-2017
65	Abdul Karim Rajper Muhalla Imam Bux Rajper	N.S.F	N.S.Feroze	1.910	100%	100%	Yes	--	10-2017
66	Ghulam Rasool Mari	N.S.F	N.S.Feroze	1.187	100%	100%	Yes	--	10-2017
67	Qasim Mari	N.S.F	N.S.Feroze	1.474	100%	100%	Yes	--	10-2017
68	Zahid Wagan	N.S.F	N.S.Feroze	1.686	100%	100%	Yes	--	10-2017
69	Irfan Ali Lakho	N.S.F	N.S.Feroze	0.666	100%	100%	Yes	--	10-2017
70	Abdul Karim Arain	M.Pur	N.S.Feroze	1.002	100%	100%	Yes	--	10-2017
71	Badur Din Bhatti	M.Pur	N.S.Feroze	1.380	100%	100%	Yes	--	10-2017
72	Sikandar Ali Mari	N.S.F	N.S.Feroze	1.272	100%	100%	Yes	--	10-2017
73	Amir Ahmed Jalbani	Bharya	N.S.Feroze	1.028	100%	100%	Yes	--	10-2017
74	Jalal Lashari	N.S.F	N.S.Feroze	0.793	100%	100%	Yes	--	10-2017
75	Ali Nawaz Wagan	N.S.F	N.S.Feroze	0.852	100%	100%	Yes	--	10-2017
76	Passand Ali Wagan	N.S.F	N.S.Feroze	1.110	100%	100%	Yes	--	10-2017
77	Nagar Khan Mari	N.S.F	N.S.Feroze	1.048	100%	100%	Yes	--	10-2017
78	Dado Ismail Rajpar	N.S.F	N.S.Feroze	0.993	100%	100%	Yes	--	10-2017
79	Malhar Khan Shar	N.S.F	N.S.Feroze	0.882	100%	100%	Yes	--	10-2017
80	Ali Khan Solangi Mohalla Sanwan Solangi	Bharya	N.S.Feroze	0.824	100%	100%	Yes	--	10-2017
81	Ali Dino Sangi	M.Pur	N.S.Feroze	1.823	100%	100%	Yes	--	10-2017
82	Mohammad Bux Brohi Muhalla Ali Sher Brohi	Bharya	N.S.Feroze	1.439	100%	100%	Yes	--	10-2017
83	Mola Bux Birohi	N.S.F	N.S.Feroze	1.576	100%	100%	Yes	--	10-2017
84	Jaan Muhammad Rajpar Muhalla Waheed Rajpar	Bharya	N.S.Feroze	0.852	100%	100%	Yes	--	10-2017
85	Bhaly Dino Rajper Muhalla Feroze Gul Rajper	N.S.F	N.S.Feroze	0.859	100%	100%	Yes	--	08-2017

S/N	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund Utilized)	Physical Progress	Material Available	Planned Date of Completion Schemes	Actual Date of Completion
86	Mehmood Mubejo Muhalla Muhram Mubejo	N.S.F	N.S.Feroze	0.658	100%	100%	Yes	--	08-2017
87	Mir Muhammad Lashari	N.S.F	N.S.Feroze	1.173	100%	100%	Yes	--	08-2017
88	Muzafar Ali Rajpar	N.S.F	N.S.Feroze	0.900	100%	100%	Yes	--	09-2017
89	Taj Muhammad Rajper	N.S.F	N.S.Feroze	1.303	100%	100%	Yes	--	09-2017
90	Chabhar Khan Mari	N.S.F	N.S.Feroze	1.476	100%	100%	Yes	--	09-2017
91	Jumo Khan Shar Muhalla Gul Bahar Shar	N.S.F	N.S.Feroze	0.665	100%	100%	Yes	--	09-2017
92	Shamis Din Dahri	N.S.F	N.S.Feroze	1.578	100%	100%	Yes	--	09-2017
93	Abdul Rehman Dahri	M.Pur	N.S.Feroze	0.979	100%	100%	Yes	--	09-2017
94	Ali Bux Rajper	N.S.F	N.S.Feroze	0.814	100%	100%	Yes	--	09-2017
95	Muhammad Moosa Rajper	N.S.F	N.S.Feroze	1.257	100%	100%	Yes	--	09-2017
96	Anwardin Khaskheli	N.S.F	N.S.Feroze	0.980	100%	100%	Yes	--	09-2017
97	Ghulam Murtaza Hesbani	Bhirya	N.S.Feroze	1.110	100%	100%	Yes	--	09-2017
98	Arbab Ali Wagan	N.S.F	N.S.Feroze	1.710	100%	100%	Yes	--	09-2017
99	Ali Khan Lashari	N.S.F	N.S.Feroze	0.898	100%	100%	Yes	--	09-2017
100	Abdul Hamed Khaskheli	N.S.F	N.S.Feroze	1.048	100%	100%	Yes	--	09-2017
101	Khadim Hussain Chandio	Moro	N.S.Feroze	0.697	100%	100%	Yes	--	09-2017
<b>District Khairpur (NA-216)</b>									
102	Syed Zafar Ali Shah	Nara	Khairpur	0.947	100%	100%	Yes	--	10-2017
103	Mujahid Muhammad Khan Bhambhro	Nara	Khairpur	1.157	100%	100%	Yes	--	10-2017
104	Dargah Syed Naban Shah Goth	Nara	Khairpur	2.210	100%	100%	Yes	--	10-2017
105	Haji Liaqat Bhatti / Muhammad Sharif Ali Nawaz	Nara	Khairpur	1.832	100%	100%	Yes	--	10-2017
106	Muhammad Nawaz & Abdul Razzaq Chandio	Nara	Khairpur	2.170	100%	100%	Yes	--	10-2017
107	Mehmood Khan Bhambhro	Nara	Khairpur	1.157	100%	100%	Yes	--	10-2017
108	Allah Warayo Aradin	Nara	Khairpur	1.752	100%	100%	Yes	--	10-2017
109	Adam Makbool Bhambhro	Nara	Khairpur	1.208	100%	100%	Yes	--	10-2017
110	Lashkar Faqir Chang	Nara	Khairpur	3.070	100%	100%	Yes	--	10-2017
111	Lemoon Khan Chang	Nara	Khairpur	1.785	100%	100%	Yes	--	10-2017
112	Imam Bux Shar / Mumtaz Ali	Nara	Khairpur	2.073	100%	100%	Yes	--	10-2017
113	Aijaz Abad	Nara	Khairpur	9.399	0%	0%	Yes	31-10-2017	--
114	Malik Abdul Sattar & Sain Bux	Nara	Khairpur	1.695	0%	0%	Yes	31-10-2017	--

S/N	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund Utilized)	Physical Progress	Material Available	Planned Date of Completion Schemes	Actual Date of Completion
<b>District Khairpur (NA-216)</b>									
115	Jameel Ahmed Rajpar	Faiz Gunj	Khairpur	1.580	100%	100%	Yes	--	10-2017
116	Ustad Karam Ali Shar	Faiz Gunj	Khairpur	1.491	100%	100%	Yes	--	10-2017
117	Muhammad Daud Baladi	Faiz Gunj	Khairpur	0.851	100%	100%	Yes	--	10-2017
118	Iqbal Shar (Ustad Qasim Baluch)	Faiz Gunj	Khairpur	1.996	100%	100%	Yes	--	10-2017
119	Noor Muhammad Chang	Faiz Gunj	Khairpur	1.040	100%	100%	Yes	--	10-2017
120	Abdul Rauf Shar	Faiz Gunj	Khairpur	1.618	100%	100%	Yes	--	10-2017
121	Raza Muhammad Chang	Faiz Gunj	Khairpur	0.937	100%	100%	Yes	--	10-2017
122	Ali Nawaz Shar	Faiz Gunj	Khairpur	0.945	100%	100%	Yes	--	10-2017
123	Ghulam Qadir Daidano	Faiz Gunj	Khairpur	0.847	100%	100%	Yes	--	10-2017
124	Rehmatullah Chang	Faiz Gunj	Khairpur	1.296	100%	100%	Yes	--	10-2017
125	Hakeem Muhram Rajpar	Faiz Gunj	Khairpur	0.794	100%	100%	Yes	--	10-2017
126	Dargah Radhan Mashique	Faiz Gunj	Khairpur	1.351	100%	100%	Yes	--	10-2017
127	Muhram Kalhoro	Faiz Gunj	Khairpur	1.355	100%	100%	Yes	--	10-2017
128	Muhammad Hashim Khaskheli	Faiz Gunj	Khairpur	1.340	100%	100%	Yes	--	10-2017
129	Rab Nawaz Bhambhro	Faiz Gunj	Khairpur	1.731	100%	100%	Yes	--	10-2017
130	Hadi Bux Rajpar	Faiz Gunj	Khairpur	1.095	100%	100%	Yes	--	10-2017
131	Hyder Chang	Faiz Gunj	Khairpur	1.510	100%	100%	Yes	--	10-2017
132	Muhammad Amin Shar	Faiz Gunj	Khairpur	1.359	100%	100%	Yes	--	10-2017
133	Dargah Mango Faqir	Mirwah	Khairpur	0.930	100%	100%	Yes	--	10-2017
134	Hafiz Muhammad Qasim	Mirwah	Khairpur	0.878	100%	100%	Yes	--	10-2017
135	Haji Allah Abad	Mirwah	Khairpur	1.085	100%	100%	Yes	--	10-2017
136	Hussain Bux Phull	Mirwah	Khairpur	1.012	100%	100%	Yes	--	10-2017
137	Masti Khan Dasti	Mirwah	Khairpur	0.940	100%	100%	Yes	--	10-2017
138	Sodo Khan Mangsi	Mirwah	Khairpur	0.918	100%	100%	Yes	--	10-2017
139	Haji Bahano Khan Dasti	Mirwah	Khairpur	0.898	100%	100%	Yes	--	10-2017
140	Durban Ali Shar	Mirwah	Khairpur	1.348	100%	100%	Yes	--	10-2017
141	Ashique Kubar	Mirwah	Khairpur	1.436	100%	100%	Yes	--	10-2017
142	Muhalla Ali Sher Aamur	Mirwah	Khairpur	1.049	100%	100%	Yes	--	10-2017
143	Katheri	Faiz Gunj	Khairpur	2.029	100%	100%	Yes	--	10-2017

S/N	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund Utilized)	Physical Progress	Material Available	Planned Date of Completion Schemes	Actual Date of Completion
144	Muhammad Rustam Shar	Faiz Gunj	Khairpur	1.375	100%	100%	Yes	--	08-2017
145	Hoat Khan Shar	Mirwah	Khairpur	1.182	100%	100%	Yes	--	08-2017
146	QalandarBux Solangi	Mirwah	Khairpur	0.756	100%	100%	Yes	--	08-2017
147	Sher Muhammad Shar	Mirwah	Khairpur	1.863	100%	100%	Yes	--	08-2017
148	Muhammad Yaqoob Morojo	Faiz Gunj	Khairpur	1.476	100%	100%	Yes	--	08-2017
149	Raja Shar	Faiz Gunj	Khairpur	1.265	100%	100%	Yes	--	09-2017
150	Amb Faqeer Maganhar Malang Ali	Mirwah	Khairpur	1.140	100%	100%	Yes	--	09-2017
151	Haji Mula Mevo @ Mir Muhammad	Mirwah	Khairpur	1.660	100%	100%	Yes	--	09-2017
152	Muhammad Daud Rajpar	Faiz Gunj	Khairpur	1.654	70%	60%	Yes	31-10-2017	--
153	Muhammad Muhsin Samore	Mirwah	Khairpur	1.139	70%	65%	Yes	31-10-2017	--
<b>District Khairpur (NA-217)</b>									
154	Mir Hassan Tanwari	S/Dero	Khairpur	0.686	100%	100%	Yes	--	10-2017
155	Ghulam Abbas Bhambhro	S/Dero	Khairpur	0.994	100%	100%	Yes	--	10-2017
156	Ghulam Hyder Mari	S/Dero	Khairpur	0.838	100%	100%	Yes	--	10-2017
157	Muhammad Murad Dahri	S/Dero	Khairpur	1.186	100%	100%	Yes	--	10-2017
158	Muhammad Juman Mangnejo	S/Dero	Khairpur	1.311	100%	100%	Yes	--	10-2017
159	Khuda Abad Bhagat	S/Dero	Khairpur	1.359	100%	100%	Yes	--	10-2017
160	Qabool Behlar	S/Dero	Khairpur	0.817	100%	100%	Yes	--	10-2017
161	Muhammad Saleh Solangi	S/Dero	Khairpur	1.173	100%	100%	Yes	--	10-2017
162	Muhalla Yaqoob Kori	S/Dero	Khairpur	0.769	100%	100%	Yes	--	10-2017
163	Muhalla Nebaho Solangi	S/Dero	Khairpur	0.883	100%	100%	Yes	--	10-2017
164	Muhalla Abdul Qadir Memon	S/Dero	Khairpur	1.122	100%	100%	Yes	--	10-2017
165	Ramz Ali Lashari	S/Dero	Khairpur	0.838	100%	100%	Yes	--	10-2017
166	Sanwal Narejo	S/Dero	Khairpur	1.416	100%	100%	Yes	--	10-2017
167	Gul Hassan Hariya	S/Dero	Khairpur	0.687	100%	100%	Yes	--	10-2017
168	Ghulam Shabir Noohpoto	S/Dero	Khairpur	0.702	100%	100%	Yes	--	10-2017
169	Muhalla Mir Khan Chang	S/Dero	Khairpur	1.058	100%	100%	Yes	--	10-2017
170	Gullan Bhagat	S/Dero	Khairpur	1.261	100%	100%	Yes	--	10-2017
171	Muhalla Solangi Village Gadh Sharif Hingorja	S/Dero	Khairpur	0.937	100%	100%	Yes	--	10-2017
172	Walani & Jalani	S/Dero	Khairpur	1.499	100%	100%	Yes	--	10-2017
173	Muhalla Suleman, Village Barkat Arain	S/Dero	Khairpur	0.852	100%	100%	Yes	--	10-2017
174	Soomra Muhalla Sami	S/Dero	Khairpur	0.825	100%	100%	Yes	--	10-2017

S/N	Name of Scheme	Tehsil	District	Approved Estimate	Financial Progress (Fund Utilized)	Physical Progress	Material Available	Planned Date of Completion Schemes	Actual Date of Completion
175	Muhalla Allah Waryao Sehto	S/Dero	Khairpur	0.799	100%	100%	Yes	--	10-2017
176	Kamdar Inyat Muhalla Ahmed Shah	S/Dero	Khairpur	1.622	100%	100%	Yes	--	10-2017
177	Muhalla Dodai Sehta	S/Dero	Khairpur	0.891	100%	100%	Yes	--	10-2017
178	Dost Ali Maree & Dodai Noohpota	S/Dero	Khairpur	1.266	100%	100%	Yes	--	10-2017
179	Machi Khan Hattar	S/Dero	Khairpur	1.013	100%	100%	Yes	--	10-2017
180	Din Muhammad Solnagi	S/Dero	Khairpur	1.034	100%	100%	Yes	--	10-2017
181	Muhalla Bisharat Arain	Gambat	Khairpur	1.005	100%	100%	Yes	--	10-2017
182	Muhammad Siddique Jamro	Gambat	Khairpur	0.825	100%	100%	Yes	--	10-2017
183	Razzique Dino Narejo	Gambat	Khairpur	0.769	100%	100%	Yes	--	10-2017
184	Mureed Maree	Gambat	Khairpur	1.013	100%	100%	Yes	--	10-2017
185	Syed Imam Ali Shah	S/Dero	Khairpur	0.959	100%	100%	Yes	--	10-2017
186	Nawabuddin Arain	S/Dero	Khairpur	1.104	100%	100%	Yes	--	08-2017
187	Allah Bux Shaikh	S/Dero	Khairpur	0.814	100%	100%	Yes	--	08-2017
188	Bux Ali Behlam & Hasim Ali	Gambat	Khairpur	1.057	100%	100%	Yes	--	08-2017
189	Sanhro Mall	Gambat	Khairpur	0.891	100%	100%	Yes	--	08-2017
190	Farooqui Punjabi Mareechea & Others	Gambat	Khairpur	0.893	100%	100%	Yes	--	08-2017
191	Add T/F Syed Najeebullah Shah	Kingri	Khairpur	0.793	100%	100%	Yes	--	08-2017
192	Mehrab Jatoi	Kingri	Khairpur	0.896	100%	100%	Yes	--	08-2017
193	Shafi Muhammad Kanhar	Kingri	Khairpur	0.950	100%	100%	Yes	--	08-2017
194	Village Noor Muhammad Shambani	S/Dero	Khairpur	0.917	100%	100%	Yes	--	09-2017
195	Ustad Qalndar Bux Soomro	S/Dero	Khairpur	0.702	100%	100%	Yes	--	09-2017
196	Mallah Muhalla Sagyoon	S/Dero	Khairpur	0.697	100%	100%	Yes	--	09-2017
197	Pir Bux Sial	S/Dero	Khairpur	0.782	100%	100%	Yes	--	09-2017
198	Muhalla Ayoub Narejo & Wadero Ali Murad Narejo	S/Dero	Khairpur	0.938	100%	100%	Yes	--	09-2017
199	Muhalla Muhammad Paryal Solangi	S/Dero	Khairpur	0.868	100%	100%	Yes	--	09-2017
200	Muhalla Larik (Juman Chang)	S/Dero	Khairpur	0.806	100%	100%	Yes	--	09-2017
201	Add T/F Muhalla Sikandar Shah	Gambat	Khairpur	1.375	100%	100%	Yes	--	09-2017
202	Dhani Bux Phull	Gambat	Khairpur	1.009	100%	100%	Yes	--	09-2017
203	Ghous Bux Nohani	Kingri	Khairpur	0.982	100%	100%	Yes	--	09-2017
204	Makhan Solnagi	S/Dero	Khairpur	1.037	0%	0%	Yes	31-10-2017	--
<b>TOTAL</b>				<b>229.072</b>	<b>91%</b>	<b>89%</b>			

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME  
IN RESPECT OF DISCOS**

**PHASE (I & II) ACCUMMULATIVE (SHEET NO.1)**

<b>Sr. No.</b>	<b>DISCO</b>	<b>No.of Schemes</b>	<b>Total Cost (Million PKR)</b>	<b>Physical Progress</b>	<b>Financial Progress (Fund Utilized)</b>	<b>Ongoing Schemes</b>	<b>Completed Schemes</b>
1	FESCO	-	-	-	-	-	-
2	GEPCO	-	-	-	-	-	-
3	LESCO	-	-	-	-	-	-
4	IESCO	-	-	-	-	-	-
5	HESCO	-	-	-	-	-	-
6	SEPCO	204	229.072	89%	91%	21	183
7	PESCO	-	-	-	-	-	-
8	QESCO	-	-	-	-	-	-
9	MEPCO	-	-	-	-	-	-
<b>TOTAL:</b>		<b>204</b>	<b>229.072</b>	<b>89%</b>	<b>91%</b>	<b>21</b>	<b>183</b>



**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.**

**PHASE (I&II) BIFURCATED (SHEET NO.2)**

Sr. No.	DISCO	No.of Schemes		Total Cost (Million PKR)		Physical Progress		Financial Progress (Fund Utilized)		Ongoing Schemes		Completed Schemes	
		Phase-I	Phase-II	Phase-I	Phase-II	Phase-I	Phase-II	Phase-I	Phase-II	Phase-I	Phase-II	Phase-I	Phase-II
1	FESCO	-	-	-	-	-	-	-	-	-	-	-	-
2	GEPCO	-	-	-	-	-	-	-	-	-	-	-	-
3	LESCO	-	-	-	-	-	-	-	-	-	-	-	-
4	IESCO	-	-	-	-	-	-	-	-	-	-	-	-
5	HESCO	-	-	-	-	-	-	-	-	-	-	-	-
6	SEPCO	204	-	229.072	-	89%	-	91%	-	21	-	183	-
7	PESCO	-	-	-	-	-	-	-	-	-	-	-	-
8	QESCO	-	-	-	-	-	-	-	-	-	-	-	-
9	MEPCO	-	-	-	-	-	-	-	-	-	-	-	-
<b>TOTAL:</b>		<b>204</b>	<b>-</b>	<b>229.072</b>	<b>-</b>	<b>89%</b>	<b>-</b>	<b>91%</b>	<b>-</b>	<b>21</b>	<b>-</b>	<b>183</b>	<b>-</b>

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.**

**(PHASE-I&II ACCUMMULATIVE) FEDERAL AND PROVINCIAL (BIFURCATED) (SHEET NO.3)**

Sr. No.	DISCO	No.of Schemes		Total Cost (Million PKR)		Physical Progress		Financial Progress (Fund Utilized)		Ongoing Schemes		Completed Schemes	
		Federal	Prov.	Federal	Prov.	Federal	Prov.	Federal	Prov.	Federal	Prov.	Federal	Prov.
1	FESCO	-	-	-	-	-	-	-	-	-	-	-	-
2	GEPCO	-	-	-	-	-	-	-	-	-	-	-	-
3	LESCO	-	-	-	-	-	-	-	-	-	-	-	-
4	IESCO	-	-	-	-	-	-	-	-	-	-	-	-
5	HESCO	-	-	-	-	-	-	-	-	-	-	-	-
6	SEPCO	204	-	229.072	-	89%	-	91%	-	21	-	183	-
7	PESCO	-	-	-	-	-	-	-	-	-	-	-	-
8	QESCO	-	-	-	-	-	-	-	-	-	-	-	-
9	MEPCO	-	-	-	-	-	-	-	-	-	-	-	-
<b>TOTAL:</b>		<b>204</b>	<b>-</b>	<b>229.072</b>	<b>-</b>	<b>89%</b>	<b>-</b>	<b>91%</b>	<b>-</b>	<b>21</b>	<b>-</b>	<b>183</b>	<b>-</b>

**DEVELOPMENT WORKS REGARDING PRIME MINISTER'S GLOBAL SDGs PROGRAMME IN RESPECT OF DISCOS.**

**(ONLY PHASE-I) FEDERAL AND PROVINCIAL (BIFURCATED) (SHEET NO.4)**

Sr. No.	DISCO	No.of Schemes		Total Cost (Million PKR)		Physical Progress		Financial Progress (Fund Utilized)		Ongoing Schemes		Completed Schemes	
		Phase-I		Phase-I		Phase-I		Phase-I		Phase-I		Phase-I	
		Fed.	Prov.	Fed.	Prov.	Fed.	Prov.	Fed.	Prov.	Fed.	Prov.	Fed.	Prov.
1	FESCO												
2	GEPCO	-	-	-	-	-	-	-	-	-	-	-	-
3	LESCO	-	-	-	-	-	-	-	-	-	-	-	-
4	IESCO	-	-	-	-	-	-	-	-	-	-	-	-
5	HESCO	-	-	-	-	-	-	-	-	-	-	-	-
6	SEPCO	204	-	229.072	-	89%	-	91%	-	21	-	183	-
7	PESCO	-	-	-	-	-	-	-	-	-	-	-	-
8	QESCO	-	-	-	-	-	-	-	-	-	-	-	-
9	MEPCO	-	-	-	-	-	-	-	-	-	-	-	-
<b>TOTAL:</b>		<b>204</b>	<b>-</b>	<b>229.072</b>	<b>-</b>	<b>89%</b>	<b>-</b>	<b>91%</b>	<b>-</b>	<b>21</b>	<b>-</b>	<b>183</b>	<b>-</b>

